

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Jan 26, '20							Feb 2, '20							Feb 9, '20							Feb 16, '20						
							T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W
1		<b>2019 Sidewalk Replacement</b>																																
2		<b>Yelm Ave - 2nd Street to 3rd Street</b>	9 days	Thu 1/23/20	Tue 2/4/20																													
3		Remove concrete sidewalk and curb	2 days	Thu 1/23/20	Fri 1/24/20																													
4		Fine grade/Import material	3 days	Mon 1/27/20	Wed 1/29/20																													
5		Form and pour new concrete	3 days	Wed 1/29/20	Fri 1/31/20																													
6		Property restoration	2 days	Mon 2/3/20	Tue 2/4/20																													
7		<b>Bob's Bar &amp; Grill (108 E Yelm Ave)</b>	5 days	Mon 2/3/20	Fri 2/7/20																													
8		Remove concrete sidewalk and curb	2 days	Mon 2/3/20	Tue 2/4/20																													
9		Fine grade/Import material	2 days	Tue 2/4/20	Wed 2/5/20																													
10		Form and pour new concrete	2 days	Wed 2/5/20	Thu 2/6/20																													
11		Property restoration	1 day	Fri 2/7/20	Fri 2/7/20																													
12		<b>CARSTAR Frontage (103 1st St N)</b>	7 days	Mon 2/10/20	Tue 2/18/20																													
13		Remove concrete sidewalk and curb	3 days	Mon 2/10/20	Wed 2/12/20																													
14		Fine grade/Import material	3 days	Wed 2/12/20	Fri 2/14/20																													
15		Form and pour new concrete	2 days	Fri 2/14/20	Mon 2/17/20																													
16		Property restoration	1 day	Tue 2/18/20	Tue 2/18/20																													
17																																		
18																																		

Project: C of Yelm 2019 Sidewa Date: Wed 1/22/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			